

**GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT**

Water Resources Department - PIPHW - Package No.62 - Investigation, Soil exploration, preparation of designs, drawings and detailed estimates for the construction of right flank regulator and off take regulator, saddle dam-"E" & saddle dam-"F" including its construction for Right side connectivities of Polavaram Irrigation Project on EPC Turn Key system- Entrustment of construction of Depletion sluice for Saddle Dam-"E" @ Ch.650 m as an additional item to the existing agency with SSR 2008-09 - Permission - Accorded - Orders – Issued.

**WATER RESOURCES (PROJECTS.I ) DEPARTMENT**

**G.O.RT.No. 113**

**Dated: 11-02-2019**

**Read the following:**

1. From the ENC, PIP, Dowlaiswaram, Lr.No.ENC/PIP/DCE-1/OT3/AEE-3/F12, Vol.9, Dated:15-10-2017.
2. From the ENC, PIP, Dowlaiswaram, Lr. No ENC/PIP/DCE-1/OT-3/AEE-3/F.12 Vol 10, Dt:29-07-2018
3. From the Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram, Lr.No.ENC/PIP/DCE- 1/OT-3/AEE-3/F.12, Vol.11, Dt. .10.2018

\*\*\*\*\*

**ORDER:**

In the reference 1st read above, the Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram has stated that the work of "Investigation, Soil exploration, Preparation of Designs, Drawings and detailed estimates for the construction of Right flank regulator and off take regulator, saddle dam including its construction for the Right side connectivities of Indira Sagar Polavaram Project on EPC Turn key system" was entrusted to M/s. Hindustan Ratna J.V. Hyderabad vide EPC Agt.No.61/2004-05, Dt:05.03.2005. The estimate amount of the above work is Rs.98.93 Crores and the agreement Value is Rs 79.00 Crores and the work is in progress.

2. The Engineer-in-Chief, Polavaram Irrigation Project has also submitted that during execution, the construction of depletion sluices for saddle dams "E" & "F" were necessitated. The proposals for additional item of work i.e., construction of Depletion Sluices in Saddle Dams 'E' and 'F' were placed before SLSC for obtaining its recommendations. The SLSC in its meeting held on 13.12.2010 examined the proposals and recommended to the Government to pay extra cost to the agency as per SSR 2007-08 rates as the decision for construction of depletion sluice was taken during that period. Further, the IBM Committee in its meeting held on 28.04.2011 discussed the proposals and finalized the Value as Rs 6.268 Crs ( Depletion sluice for Saddle Dam E - Rs 3.315 Crs and Depletion sluice for Saddle Dam F - Rs 2.953 Crs) @ SSR 2007-08 rates after deducting Tender discount at (-) 17.2353%. Based on the

(p.t.o)

recommendations of the SLSC , the Government have accorded permission to pay an extra amount of Rs.3.315 Cr & 2.953 Cr totaling to Rs.6.268 Crores for construction of Depletion Sluices on saddle Dams “E” & “F” with the SSR of 2007-08 rates after deducting tender discount at (-) 17.2353% respectively as an additional item of work. The Agency has concluded a supplemental Agreement for construction of Depletion sluice for Saddle Dam “F” for Rs.2.3061 Crores, leaving a balance of Rs.64.69 Lakhs. The agency did not come forward to conclude a supplemental Agreement for construction of Depletion sluice for Saddle Dam “E” and balance work of Depletion sluice for Saddle Dam “F” with a plea that it is not possible to carry out the work due to R&R Problems at that time.

3. The Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram has submitted an estimate for construction of depletion sluice for Saddle Dam-“E” separately with the SSR 2008-09 rates duly adopting the leads and provisions as per IBM estimate by applying tender discount i.e., (-) 17.2353% and the estimate value worked out to Rs.4.00 Crores. The agency is reluctant to conclude the supplemental Agreement for the construction of depletion sluice for Saddle Dam “E” for Rs.3.315 Crores with SSR 2007-08 after deducting tender discount of (-) 17.2353%.

4. In the reference 2<sup>nd</sup> read above, the Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram has stated that the Joint Committee of State Level Standing Committee and IBM Committee in its meeting held on 15.06.2018 examined the proposal in detail. Based on the recommendations of the Engineer-in-Chief, PIP, Dowlaiswaram the committees recommended to the Government for entrustment of construction of Depletion sluice for Saddle Dam - “E” @ ch 650 m as an additional item to the existing agency of Package No:62 of Polavaram Irrigation Project Head works with SR 2008-09 rates as the designs & drawings were approved during the year 2009. The I.B.M Committee finalized the cost of construction for Depletion sluice for Saddle Dam - “E” @ ch 650 m as Rs.3,77,83,788/- under Part-A and Rs 62,37,353/- under Part-B ( VAT-5%, Labour cess 1%, QC Operations - 0.5% and difference in Seignorage Charges) at 2008-09 SSR duly considering tender discount.

5. The Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram has requested the Government to issue necessary orders for entrustment of construction of Depletion sluice for Saddle Dam – “E” @ Ch.650 m as an additional item to the existing agency of Package No.62 of Polavaram Irrigation Project Head works with SSR 2008-09 rates duly considering tender discount for an amount of Rs.3,77,83,788/- under Part-A and Rs.62,37,353/- under Part – B (VAT-5% Labour cess 1%, QC Operations – 0.5% and difference in Seignorage Charges).

Cont...3

6. Government after careful examination, hereby accord permission to the Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram for entrustment of construction of Depletion sluice for Saddle Dam – “E” @ Ch.650 m as an additional item to the existing agency of Package No.62 of Polavaram Irrigation Project Head works with SSR 2008-09 rates duly considering tender discount for an amount of Rs.3,77,83,788/- under Part-A and Rs.62,37,353/- under Part – B (VAT-5% Labour cess 1%, QC Operations – 0.5% and difference in Seignorage Charges) totaling to Rs.4,40,21,141/- and as recommended by the Joint Committee of SLSC & IBM.

7. The Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram shall take necessary action in the matter accordingly.

8. This order issues with the concurrence of Finance (FMU-WR.III) Department vide their Fin.U.O.No.FIN01-FMU0PC(WR3)/8/2018-FMU WRD III – FIN, dated.30.01.2019.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**SHASHI BHUSHAN KUMAR,  
SECRETARY TO GOVERNMENT**

To  
The Engineer-In-Chief, Polavaram Irrigation Project, Dowlaiswaram.

**Copy to:**

The Accountant General, AP, Hyderabad.

The Director of Works & Accounts, Ibrahimpatnam, Vijayawada.

The P.S to Minister (WRD).

The P.S to Secretary (WRD).

The Finance (FMU-WR III) Deptt.,  
SF/SCs.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**